

STATE OF CALIFORNIA
SITE READINESS NOTIFICATION
STATE RELOCATABLE CLASSROOM LAW OF 1979
SAB 25-33 (REV. 11/96)

DEPARTMENT OF GENERAL SERVICES
STATE ALLOCATION BOARD

SCHOOL DISTRICT	COUNTY	APPLICATION NUMBER
SITE LOCATION	NUMBER OF BUILDINGS	DATE SITE READY

IMPORTANT NOTE:

State Relocatable Classrooms will not be delivered and/or installed by the building manufacturer until verification of site readiness has been confirmed. Additionally, Division of the State Architect/Office of Regulation Services (DSA/ORS) approved site plans indicating the building's location, handicap access and the electrical service should be submitted to both the Office of Public School Construction (OPSC) and the building manufacturer before delivery and installation can be scheduled.

Submit to: *Office of Public School Construction
State Relocatable Classroom Program Team
501 J Street, Suite 400
Sacramento, CA 95814-7243*

All documents must have original signatures.

I, _____, the District Representative/Authorized Agent of the above named school district, do hereby certify that the following site conditions have been met:

1. The District has prepared a location on the school site that is cleared and graded. The elevation on the short axis of the 30' x 50' pad is level. The long axis is a maximum of 9" from level grade (diagonally).
2. Each site has a minimum soil bearing capacity of 1,000 pounds per square foot and the location allows for maneuvering space for the entry, turnaround and exit of a large truck and trailer.
3. Each pad is 30' x 50', with a minimum of two feet between each building, turf-free with adequate drainage.
4. The buildings are located near an adequate electrical source since it is possible that the State may not cover the entire cost of the electrical connection.
5. In order to comply with Title 21 of the California Administrative Code, "Access to Public Buildings by Physically Handicapped Person," the District will furnish a hard surfaced walkway from the parking facility to the building ramp after installation is complete.

SIGNATURE OF AUTHORIZED AGENT



DATE